Cost and Readiness Notes for Projects Currently Programmed in the FFYs 2021-25 TIP

This table includes additional information on project readiness and cost for those projects currently funded in federal fiscal years 2021-2025 by the Boston Region MPO. Details presented here are subject to change in the coming weeks as TIP programming conversations continue and more information emerges on each project's status. This table is intended to be a supplemental guide to support the discussion of programming for the FFY's 2022-2026 TIP and does not represent any final decisions or actions taken by the MPO board. Projects that are programmed in FFY's 2021-2025 that do not have significant cost or readiness updates are not shown here.

	Destrut.		B	MPO	V(-)	Davis Otatus	TEDO (EEV-	TEDO (EEV-				
Municipality	Project Proponent	Project Name	Project Number	Evaluation Score	Year(s) Funded	Design Status (3/2/21)	TFPC (FFYs 2021-25 TIP)	TFPC (FFYs 2022-26 TIP)	Cost Change	Cost Change Notes	Readiness Flag	Readiness Notes
FFY 2021												
										Cost used in FFYs 2021-25 TIP was an		
										estimate based on evolving information		
						PS&E submitted				during TIP programming in March 2020. Current cost represents a more accurate		
Everett	Everett	Reconstruction of Ferry Street	607652	2 75	2021-22	1/27/21	\$25,000,000	\$29,152,229	\$4,152,229	accounting of project.	N/A	N/A
		·				PS&E						
E		5	000000			submitted	840.040.000	644 400 500	20.40.070	Cost increase due to increasing unit prices as		21/2
Framingham	Framingham	Reconstruction of Union Avenue	608228	3 60	2021	2/5/21	\$10,218,923	\$11,168,596	\$949,673	design has advanced	N/A	N/A
												Project cannot complete ROW or environmental
		Intersection Improvements on Route 2A				25% resubmitted				No specific information available on cost	MassDOT recommended	permitting until 75% design approval. Because project is only at 25% design, it has been
Littleton, Ayer	MassDOT	at Willow Road	608443	36	2021	11/17/20	\$2,287,523	\$3,226,285	\$938,762	increase.	delay to 2022	recommended to move to 2023.
		Intersection Signalization at Route 28 &				PS&E submitted				No specific information available on cost		
Reading	MassDOT	Hopkins Street	607305	33	3 2021	9/30/20	\$1,683,095	\$2,143,463	\$460,368	increase.	N/A	N/A
		Roadway, Ceiling and Wall Reconstruction, New Jet Fans, and other				100% submitted				MPO portion of TFPC remains consistent at		Public involvement process has been delayed, complicating NEPA approval. Project switching to
Boston	MassDOT	Control Systems in Sumner Tunnel	606476	6 N/A	2021-22	4/20/16	\$126,544,931	\$133,272,750	\$6,727,819	\$22,115,687.	High risk	design/build.
											Ĭ	
										Cost increase due to more stringent soil		Flagged as high risk due to the need for
						100%				management standards being requested by		completion of a traffic study to confirm that project
		Bridge Replacement, New Boston Street				comments received				EPA and the need to move utilities underground, which was not anticipated in		does not cause or exacerbate traffic issues north and south of the project area. This is required to
Woburn	Woburn	over MBTA	604996	5 55	5 2021	10/23/20	\$18,280,891	\$23,286,498	\$5,005,607	earlier designs	High risk	complete MEPA approval process.
FFY 2022												
111 2022	ı	South Main Street (Route 126) -	l			100%			I	Cost increase due to minor changes in		
		Douglas Drive to Mechanic Street				comments				response to MassDOT comments on 100%		
Bellingham	Bellingham	Reconstruction (Route 140)	608887	7 45	5 2022	received 1/7/21	\$5,896,725	\$6,398,158	\$501,433	design plans.	N/A	N/A
										Cost increase due to increasing unit prices.		
		Reconstruction of Broadway, from City				75% comments received				Proponent is trying to engineer a reduction in the cost increase (currently at \$3.4 million) to		
Chelsea	Chelsea	Hall to the Revere City Line	608078	6	1 2022	10/15/20	\$9,883,596	\$13,351,846	\$3,468,250	\$2.1 million.	N/A	N/A
												Project recommended for delay due to concerns
											MassDOT	about meeting ROW and environnmental approval timelines on the project's current design schedule.
		Reconstruction on Route 129 (Lynnfield				25% approved				Minor cost adjustment as design has	recommended	Proponent believes project is on track for
Lynn	Lynn	Street)	602077	4	1 2022	(DPH 10/29/20)	\$6,235,321	\$6,349,537	\$114,216	advanced	delay to 2023	advertisement in 2022.
												Project flagged as high risk due to complexity of
		Rehabilitation of Mount Auburn Street				25% submitted						project and need to coordinate with MBTA on catenary wires. Design public hearing was delayed
Watertown	Watertown	(Route 16)	607777	7 75	2022-23	12/30/19	\$27,250,087	\$27,250,087	\$0	N/A	High risk	from August 2020 to May 2021.
		Intersection Improvements at Massachusetts Avenue (Route 111) and				100% comments				Cost increase due primarily to unit price		
Acton	Acton	Main Street (Route 27) (Kelley's Corner)	608229	45	5 2022		\$14,122,517	\$15,311,125	\$1,188,608	increases for the project's retaining wall	N/A	N/A
										. ,		Project accommoded for delay, due to short
												Project recommended for delay due to short turnaround time on ROW. Project needs revised
												75% design plans to be submitted before ROW
		Intersection Improvements at Route 1A and Upland Road/Washington Street				75% comments					MassDOT recommended	can move forward. Project also has Section 61 finding (environmental impact) that needs to be
Norwood	Norwood	and Prospect Street/Fulton Street	606130	47	7 2022	received 1/8/20	\$7,952,280	\$7,952,280	\$0	N/A	delay to 2023	resolved.
								1				Project recommended for delay due to need for
												extensive ROW and utility coordination. Current
								1				project schedule shows 2023 advertisement at earliest. Expanded scope of project and significant
						25%					MassDOT	cost increase make 2024 a better timeline for this
l		Intersection Improvements at Route 1		_		resubmitted				L	recommended	project. MassDOT has assumed design
Norwood	MassDOT	and University Avenue/Everett Street	605857	7 55	2022	1/5/21	\$9,413,450	\$22,998,028	\$13,584,578	Cost increase due to expanded project limits.	delay to 2024	responsibility for project due to expanded limits.

Boston Region MPO March 4, 2021

Cost and Readiness Notes for Projects Currently Programmed in the FFYs 2021-25 TIP

				MPO								
	Project		Project	Evaluation	Year(s)	Design Status		TFPC (FFYs				
Municipality FFY 2022	Proponent	Project Name	Number	Score	Funded	(3/2/21)	2021-25 TIP)	2022-26 TIP)	Cost Change	Cost Change Notes	Readiness Flag	Readiness Notes
FF1 2022	T .		1	l I	l	I	1	I	1	T	1	
												Project recommended for delay due to concerns about ROW timeline (property is owned by
												MassDOT Rail and Transit) and environmental
												permitting (MEPA, Chapter 91 finding (waterway
												impact), and no-rise analysis needed for project to
												move forward). Proponent has recently made progress on ROW, has submitted complete no-rise
											MassDOT	analysis, and is actively working on Chapter 91
Sudbury,	Sudbury,					25% approved					recommended	finding with DEP. Proponent is committed to
Concord	Concord	Bruce Freeman Rail Trail, Phase 2D	608164	40	2022	(DPH 7/16/20)	\$12,886,676	\$12,886,676	\$0	N/A	delay to 2023	keeping project on track.
												The scale and complexity of the project make this high risk. Right-of-way includes easements on
						25% submitted						property of many stakeholders, including DCAMM,
Boston	Boston	Reconstruction of Rutherford Avenue	606226	59	2022-25	10/5/20	\$140,748,052	\$174,660,921	\$33,912,869	Cost increase due to advancing design.	High risk	DCR, Massport, MBTA, public utility, and railroad.
FFY 2023												
										I	1	
						25% comments received				Cost increase due to proponent designing to programmed amount in TIP without inclusion		
Peabody	Peabody	Rehabilitation of Central Street	608933	61	2023	8/11/20	\$9,660,000	\$15,219,860	\$5,559,860	of required project contingencies.	N/A	N/A
ĺ							, -,,	, ,, ,,	, , , , , , , ,			
		Traffic Signal Installation at Edgell Road				75% comments received				Cost increase due to project changing from pavement mill and overlay to full-depth		
Framingham	Framingham	and Central Street	608889	41	2023	1/21/21	\$1,885,344	\$2,553,733	\$668,389	reconstruction as design has advanced.	N/A	N/A
												Project is moving forward ahead of schedule, with
												100% design submission targeted for fall 2021.
						75% submitted				Cost increase at 75% design caused by revisions to culvert design and related	MassDOT recommended	Project was moved from 2022 to 2023 during last year's TIP cycle. Proponent strongly supports
Bedford	Bedford	Minuteman Bikeway Extension	607738	47	2023	11/3/20	\$6,788,000	\$11,000,168	\$4,212,168	stormwater issues	move up to 2022	move back into 2022.
FFY 2024												
FFY 2024	1		ı			l	T	1				1
												Proponent requesting consideration to be moved ahead to 2023 if possible. Design is moving
												forward ahead of schedule, but readiness is
												dependent on ROW submission showing no
											MassDOT made no	permanent easement on MBTA property.
Littleton	Littleton	Reconstruction of Foster Street	609054	38	2024	75% submitted 11/20/20	\$3,823,195	\$3,839,082	\$15.887	Minor cost adjustment as design has advanced	recommendation on move	MassDOT recommends this project stay in 2024 unless this issue is resolved.
Entrotori	Entrotori	Treedistraction of Fester Circle	000004		2024		ψ0,020,100	ψ0,000,002	ψ10,001		on move	
		Resurfacing and Related Work on				25% resubmitted				No specific information available on cost increase. Project originally PRC approved in		Flagged as high risk due to design advancing slowly, but project not recommended for delay at
Ipswich	Ipswich	Central and South Main Streets	605743	48	2024	8/19/20	\$2,771,972	\$5,279,700	\$2,507,728	2009, so increasing unit costs may play a role.	High risk	this time.
	ľ	-					. , ,,=.=	, , , .	, , , , , , , , , , , , ,	, , , , , , , , , , , , , , , , , , , ,		
1		December of December 20 (A4.)					1			No analis information of the	1	
		Reconstruction of Route 38 (Main Street), from Route 62 to the Woburn				75% submitted				No specific information available on cost increase. MassDOT is leading design from		
Wilmington	MassDOT	City Line	608051	59	2024	1/18/21	\$17,499,559	\$22,743,951	\$5,244,392	25% to construction.	N/A	N/A
1												
1											Massanot	75% designs are underway. Proponent interested
1		Intersection Improvements at Lowell				25% approved	1				MassDOT recommended	in project moving up into an earlier year if possible to be good detour for New Boston St. Bridge and
Wilmington	Wilmington	Street (Route 129) and Woburn Street	609253	53	2024	(DPH 11/25/20)	\$4,520,886	\$4,520,886	\$0	N/A	move up to 2023	Route 38 corridor project.
FFY 2025												
							I			Cost increase is due primarily to inclusion of	1	1
						25% comments	1			shared use paths on each side of project and	1	
Milford	MassDOT	Rehabilitation of Route 16, from Route 109 to Beaver Street	608045	50	2025	received 7/30/20	\$3.351.325	\$9.035.371	\$5.684.046	the number of commercial driveway crossings the paths make.	N/A	N/A
	aooDO1	1.11.15 2500757 500501	000040	50	2020	1	ψυ,υυ 1,υ2υ	ψυ,υυυ,υ1 Ι	¥3,004,040	passe mane.	<u> </u>	J

Boston Region MPO March 4, 2021